Capital Regional District

2019 - Quarter 1 - Capital Plan Report

Projects Greater than \$500,000 (including budget amendments)

	As planned or better than plan
	Changes to quarter forecast, no revision to annual plan
	Project issue
R	Changes to project plan (may result in 2019 Budget

Status of Total Project Plan

Notes

Budget

Department	Service Description	Capital Project Title
	600	
	CRD	
	CAWTP	Wastewater Treatment Plant
	Regional Water Supply	Butchart Dam No. 5 Remediation
	Regional Water Supply	Sooke Intake Screens Condition Assessment & Replacement
	Regional Water Supply	Lubbe Dam No. 4 Remediation
	Regional Water Supply	Sooke Lake Dam - Instrumentation System Improvements
	Regional Water Supply	Implications from Sooke Dam Safety Review
Integrated Water Services	JDF Water Distribution	McCallum Pump Station
	JDF Water Distribution	Sooke Rd Ph. 1 - 1,200m of 600m Pipe - Wishart to Cecil Blogg
	JDF Water Distribution	Sooke Rd Ph. 2 - 1,000m of 600m Pipe - Cecil Blogg to Jacklin
	JDF Water Distribution	Asbestos Cement Pipe Replacement Program
	JDF Water Distribution	Sun River Reservoir Rehabilitation
	JDF Water Distribution	East Sooke Water Main Interconnection

Turgoose Pump Station Upgrade

Saanich Peninsula Wastewater

Q1 Budget	Q1 Actuals	Variance (over) / under	Variance % (over) / under	Q1 Variance Explanation
52,934,326	45,840,778	7,093,548	13%	\$5.1M variance arising from actual contractor billing being less than budget. Remaining \$2M variance as a result of contingency and project support costs being less than planned.
20,000	64,531	(44,531)	-223%	Design expenditures in Q1 and Q2 are within project budget. However, total project is put on hold to start after completion of Lubbe Dam #4.
20,000	83,468	(63,468)	-317%	Timing of consultants work, total project on plan.
1,300,000	175,537	1,124,463	86%	Construction delayed to Q2 due to weather conditions.
187,500	8,643	178,857	95%	Project deferred to later in 2019.
143,750	3,216	140,534	98%	Project deferred to later in 2019.
30,000	7,877	22,123	74%	Expenditures incurred were related to project tender. Due to received tenders, decision to delay project and to package with future DCC projects.
1	-	-	0%	No variance on quarter, but project has been deferred into 2020 due to market conditions.
1,080,000	6,888	1,073,112	99%	No variance on quarter, but project has been deferred into 2020 due to market conditions.
-	546,363	(546,363)	-100%	Repriorized Metchosin Rd Phase 3 to Q1 and Q2 from Q3
25,000	25,136	(136)	-1%	N/A
-	-	-	0%	N/A
-	-	-	0%	N/A

Quarter 1

260,247,940 245,993,961 14,253,979 6% 3,200,000 174,531 3,025,469 1733% 2,055,000 2,053,468 1,532 0% 1,581,000 1,581,000 - 0% 750,000 178,643 571,357 320% 575,000 123,216 451,784 367% 2,210,000 7,877 2,202,123 27956% 1,100,000 - 1,100,000 100% 1,080,000 6,888 1,073,112 15579% 950,000 800,000 150,000 19% 650,000 115,136 534,864 465% 563,000 563,000 - 0% 654,000 400,000 254,000 64%	Variance % (over) / under	Variance (over) / under	Amended Budget (as per approved budget) (known actuals + future forecast)		r approved (Known actuals + Variance (over) /	
3,200,000 174,531 3,025,469 1733% 2,055,000 2,053,468 1,532 0% 1,581,000 1,581,000 - 0% 750,000 178,643 571,357 320% 575,000 123,216 451,784 367% 2,210,000 7,877 2,202,123 27956% 1,100,000 - 1,100,000 100% 1,080,000 6,888 1,073,112 15579% 950,000 800,000 150,000 19% 650,000 115,136 534,864 465% 563,000 563,000 - 0%						
2,055,000 2,053,468 1,532 0% 1,581,000 1,581,000 - 0% 750,000 178,643 571,357 320% 575,000 123,216 451,784 367% 2,210,000 7,877 2,202,123 27956% 1,100,000 - 1,100,000 100% 1,080,000 6,888 1,073,112 15579% 950,000 800,000 150,000 19% 650,000 115,136 534,864 465% 563,000 563,000 - 0%	6%	14,253,979	245,993,961	260,247,940		
1,581,000 1,581,000 - 0% 750,000 178,643 571,357 320% 575,000 123,216 451,784 367% 2,210,000 7,877 2,202,123 27956% 1,100,000 - 1,100,000 100% 1,080,000 6,888 1,073,112 15579% 950,000 800,000 150,000 19% 650,000 115,136 534,864 465% 563,000 563,000 - 0%	1733%	3,025,469	174,531	3,200,000		
750,000 178,643 571,357 320% 575,000 123,216 451,784 367% 2,210,000 7,877 2,202,123 27956% 1,100,000 - 1,100,000 100% 1,080,000 6,888 1,073,112 15579% 950,000 800,000 150,000 19% 650,000 115,136 534,864 465% 563,000 563,000 - 0%	0%	1,532	2,053,468	2,055,000		
575,000 123,216 451,784 367% 2,210,000 7,877 2,202,123 27956% 1,100,000 - 1,100,000 100% 1,080,000 6,888 1,073,112 15579% 950,000 800,000 150,000 19% 650,000 115,136 534,864 465% 563,000 563,000 - 0%	0%	-	1,581,000	1,581,000		
2,210,000 7,877 2,202,123 27956% 1,100,000 - 1,100,000 100% 1,080,000 6,888 1,073,112 15579% 950,000 800,000 150,000 19% 650,000 115,136 534,864 465% 563,000 563,000 - 0%	320%	571,357	178,643	750,000		
1,100,000 - 1,100,000 100% 1,080,000 6,888 1,073,112 15579% 950,000 800,000 150,000 19% 650,000 115,136 534,864 465% 563,000 563,000 - 0%	367%	451,784	123,216	575,000		
1,080,000 6,888 1,073,112 15579% 950,000 800,000 150,000 19% 650,000 115,136 534,864 465% 563,000 563,000 - 0%	27956%	2,202,123	7,877	2,210,000		
950,000 800,000 150,000 19% 650,000 115,136 534,864 465% 563,000 563,000 - 0%	100%	1,100,000	-	1,100,000		
650,000 115,136 534,864 465% 563,000 563,000 - 0%	15579%	1,073,112	6,888	1,080,000		
563,000 563,000 - 0%	19%	150,000	800,000	950,000		
	465%	534,864	115,136	650,000		
654,000 400,000 254,000 64%	0%	-	563,000	563,000		
	64%	254,000	400,000	654,000		

Total 2019

Total 2019 Forecast Total Forecast

Total Forecast

Scope

Timing

Total 2019

Amended Budget

R		R	S - under review T - on plan B - cost escalation pressures on total project are being evaluated
	R		S - on plan T - tendering and construction deferred until 2020 B - no change to total budget
			S - on plan T - on plan B - on plan
			S - on plan T - on plan B - on plan
			S - on plan T - delayed B - no change in budget
			S - on plan T - delayed B - no change in budget
	R	R	S - on plan T - rescheduled to 2023 B - revision to estimates
	R	R	S - plan revised T - to be revised in 2020 5-yr Capital Plan, market conditions B - revision to estimates
	R	R	S - plan revised T - to be revised in 2020 5-yr Capital Plan, market conditions B - revision to estimates
			S - on plan T - on plan B - Better than planned
R	R	R	S - legal proceedings complete T - revised to 2020 B - revision to estimates
			S - on plan T - on plan B - on plan
	R		S - on plan T - completion in 2020 vs 2019 B - on plan

Capital Regional District

2019 - Quarter 1 - Capital Plan Report

Projects Greater than \$500,000 (including budget amendments)

Department	Service Description	Capital Project Title
	Ganges Sewer Utility (SSI)	Ganges sewer system rehabilittation
Local Services	Community Transportation (SSI)	North Ganges Transportation Plan
	South Galiano Fire	South Galiano Fire Hall
	SGI Small Craft Harbour Facilities	Anson Road
	Regional Parks	Potential Land Acquisition Transactions
	Regional Parks	Construct E&N Rail Trail Phases 3 & 4
	Regional Parks	Engineering - Todd Creek Trestle
	Regional Parks	Construct Elk/Beaver Lake Washrooms
Parks & Environmental Services	Regional Parks	Develop Visitor Facilities for Sea to Sea and Sooke Hills Wilderness Regional Parks
Services	SEAPARC	Seaparc Facility Expansion
	Millstream Site Remediation	Millstream Meadows Remediation
	Environmental Resource Management	Aggregate Production for Internal Use
	Environmental Resource Management	Landfill Gas Utilization
	Environmental Resource Management	Gas & Leachate Collection Pipe Extension
Planning & Protective Services	Land Banking and Housing	RHFP - acquire 132 Housing Units Millstream Ridge (CRD/CMHC/CRHC)
		Total Projects >\$500k Total Projects <\$500K Total Projects

Total Projects

	Quarter 1				
Q1 Budget	Q1 Actuals	Variance (over) / under	Variance % (over) / under	Q1 Variance Explanation	
862,500	532,092	330,408	38%	Quarter spend is on plan, variance is budget from 2018 plan carried forward in error. 2019 budget limits in system exclude this amount.	
379,735	3,529	376,206	99%	Delayed to Q4 due to archaeology study.	
67,000	50,594	16,406	24%	Project tracking against plan.	
24,000	8,500	15,500	65%	Lower consulting costs than planned. Permit requirements have delayed completion of project into 2020.	
6,690,000	6,642,429	47,571	1%	Additional cost related to closing may result in Q2 or later	
709,500	52,692	656,809	93%	Project design changes have pushed awarding of contracts to Q2	
100,000	611	99,389	99%	Project tendering received in Q1, awarding of contract anticipated for Q2	
40,000	7,897	32,103	80%	Project tendering received in Q1, awarding of contract occurred in Q2	
75,000	1,647	73,353	98%	Project design and pretendering proceeding stakeholder engagement not yet complete, revision to timing required.	
510,000	62,991	447,009	88%	Project tendering received in Q1, awarding of contract occurred in Q2	
580,000	574,997	5,003	1%	On plan.	
910,000	899,248	10,752	1%	On plan.	
750,000	-	750,000	100%	Project not started Q1, project scoping underway.	
127,000	125,149	1,851	1%	On plan.	
44,500,000	42,300,195	2,199,805	5%	Project complete in quarter, variance from budget due to closing costs covered by prepaid lessee (CRHC) not lessor (CRD).	
112,065,311	98,025,007	14,040,304	13%		

	As planned or better than plan
	Changes to quarter forecast, no revision to annual plan
	Project issue
R	Changes to project plan (may result in 2019 Budget

Total 2019

672,092

1,518,940

1,184,944

263,500

6,690,000

2,152,692

1,760,611

1,540,889

46,647

2,162,991

1,217,855

1,521,196

100,000

700,000

42,300,195

315,830,271

Total Forecast

Variance (over) /

2,777,908

15,056

311,500

3,770,809

341,253

603,353

639,679

650,000

2,199,805

34,927,584

Total Forecast

Variance %

(over) / under

413%

0%

118%

0%

175%

19%

1293%

30%

650%

5%

11%

Total 2019 Forecast

(known actuals +

future forecast)

Total 2019

Amended Budget

(as per approved

budget)

3,450,000

1,518,940

1,200,000

575,000

6,690,000

5,923,500

2,101,864

1,540,889

650,000

2,802,670

1,217,855

1,521,196

750,000

700,000

44,500,000

350,757,854

31,685,947

382,443,801

	St	atus of Tota	l Project Plan
Scope	Timing	Budget	Notes
			S - on plan T - on plan, completion in 2019 B - on plan, variance amount already spent in 2018
			S - on plan T - delay, completion 2019 B - on plan
			S - on plan T - on plan B - on plan
	R		S - on plan T - completion in 2020 vs 2019 B - on plan
			S - on plan T - on plan B - on plan
	R		S - on plan T - completion in 2020 vs 2019 B - on plan
	R		S - on plan T - completion in 2020 vs 2019 B - on plan
			S - on plan T - on plan B - on plan
	R		S - on plan T - expected to be complete in 2020 B - on plan
	R		S - on plan T - completion in 2020 vs 2019 B - on plan (revised)
R		R	S - amendment in July T - on plan B - amendment in July
			S - on plan T - on plan B - on plan
	R		S - on plan T - delayed B -on plan
			S - on plan T - on plan B - on plan
			S - on plan T - on plan B - Better than planned

Capital Regional District

2019 - Quarter 1 - Capital Plan Report

Projects Greater than \$500,000 (including budget amendments)

		(Quarter 1	
Q1 Budget	Q1 Actuals	Variance (over) / under	Variance % (over) / under	Q1 Variance Explanation

	As planned or better than plan
	Changes to quarter forecast, no revision to annual plan
	Project issue
R	Changes to project plan (may result in 2019 Budget

			1
	CRHD		I
Planning & Protective Services	Health & Capital Planning	Summit at Quadra Village	

Total Projects >\$500k
Total Projects <\$500K
Total Projects

8,727,540	8,677,131	50,409	1%	On plan.
8,727,540	8,677,131	50,409	1%	

33,638,793	33,212,491	426,302	1%
33,638,793	33,212,491	426,302	1%
21,871,868			
55,510,661			

Total 2019

Total Forecast

Variance (over) /

under

Total Forecast

Variance %

(over) / under

Total 2019 Forecast

(known actuals +

future forecast)

Total 2019

Amended Budget

(as per approved

budget)

I	Status of Total Project Plan					
	Scope	Timing	Budget	Notes		

S - on plan T - on plan B - on plan

	CRHC	
		UOA/ILBC/NOA Existing Housing Properties
	Regional Housing	Westview Apartment Building
Planning &		Michigan Redevelopment Housing
Protective Services		Caledonia Redevelopment Housing
		Carey Lane Building Envelope
		Millstream Ridge Prepaid Lease
	,	Total Projects >\$500k
		Total Projects <\$500K
		Total Projects

47	7,642,826	37,267,197	10,375,629	22%	
44	1,640,000	35,499,183	9,140,817	20%	Actuals value of prepaid lease, inclusive of related closing costs.
	240,000		240,000	100%	Project delayed to secure funding.
	226,250	19,900	206,350	91%	Project still in preliminary design phase.
	235,000	18,153	216,847	92%	Delay, expected to be on plan for the year.
:	1,866,342	1,417,270	449,072	24%	Delayed due to tendering, expected to be on plan for year.
	435,234	312,691	122,543		Routine upgrades of housing townhouses and apt buildings are affected by tenant moveouts, trades availability and weather.

3,722,460	3,722,460	-	0%
12,442,281	12,442,281	-	0%
940,000	940,000	-	0%
905,000	905,000	-	0%
2,400,000	-	2,400,000	0%
44,640,000	35,499,183	9,140,817	26%
65,049,741	53,508,924	11,540,817	22%
250,000			
65,299,741			

	S - on plan
	T - delayed
	B - on plan
	S - on plan
	T - on plan
	B - on plan
	S - on plan
	T - on plan
	B - on plan
	S - on plan
	T - on plan
	B - on plan
	S - on plan
R	T - delayed
	B - on plan
	S - on plan
	T - on plan
	B - Better than planned