


Wastewater Treatment Project



Core Area Liquid Waste Management Committee
January 16, 2019





Pipe Assembly/Community Engagement (Ogden Point)





**Wastewater
Treatment Project**
Treated for a cleaner future.

Residuals Treatment Facility



**Wastewater
Treatment Project**





Wastewater
Treatment Project
Treated for a cleaner future

Macaulay Point Pump Station and Forcemain




Clover Point Pump Station




1. Cycle path
2. Gathering/dismount area for cycle path with bike racks and bike kitchen.
3. Viewing plaza with benches, drinking fountain and litter receptacle
4. Concrete sidewalk
5. Lower plaza viewing rest area
6. Raised grade to conceal washroom building
7. Public washroom
8. Asphalt walkway connection



Clover Forcemain



Residual Solids Conveyance Line






Arbutus Attenuation Tank



HARO WOODS AND ARBUTUS ATTENUATION TANK LOCATION



-  CRD Owned Lot and site of Arbutus Attenuation Tank rezoned as P-2WL (Utility Wood Land)
-  Saanich Owned Lots rezoned as P-4N
-  University of Victoria Owned Lot



Website

wastewaterproject.ca



























Email

wastewater@crd.bc.ca



24-7 Project information line

1.844.815.6132

Key Performance Indicators		Project Overall	WWTP	RTF	Conveyance System
Safety	Deliver the Project safely with zero fatalities and a total recordable incident frequency (TRIF) of no more than 1*.				
Environment	Protect the environment by meeting all legislated environmental requirements and optimizing opportunities for resource recovery and greenhouse gas reduction				
Regulatory Requirements	Deliver the Project such that the Core Area complies with provincial and federal wastewater regulations.				
Stakeholders	Continue to build and maintain positive relationships with First Nations, local governments, communities, and other stakeholders.				
Schedule	Deliver the Project by December 31, 2020.				
Cost	Deliver the Project within the Control Budget (\$765 million).				

Wastewater Treatment Project Questions



Core Area Liquid Waste Management Committee
January 16, 2019